

Claimed without cost

Every valuation line with a £ claimed to date, matched against the cost-of-sales invoices allocated to the project in the Xero ledger. As at 3 September 2026, live claim on each project.

What is and isn't taken into account. Invoices are read with the cost centre they hold *now*, so a line the accountant has moved to another centre (on the Financials tab or the allocation screen) counts against its new centre. What this read cannot see is the **work-order link**: on the Financials tab, an invoice linked to a work order is re-attributed onto that order's cost centres pro-rata — the "Work orders" column. Where that moves cost between sibling codes (Fluid Glass invoiced on WDR-TIM, attributed to WDR-SPG via WO-0004), this page would have flagged the wrong code, so any code whose trade family (the part before the hyphen) is covered overall is set under "Explained" rather than flagged. Released work orders with no invoice yet are not cost. Labour codes are paid through the labour module, not Xero. The ledger read returns at most 500 lines per project; By France hit that cap, so its 2024-early-2025 invoices are outside the window and are separated out. A gap is claimed £ minus invoices — a prompt to ask *where is the cost?*, not lost money.

PROJECT	CLAIM	CLAIMED TO DATE	FLAGGED CODES	UNMATCHED £
By France JBB-2026-001	August 2026 Draft	£1,716,726	2	£24,829
Abbot Road JBB-2026-002	September 2026 Preapproved	£258,754	3	£3,263
Ravenswood Ave JBB-2026-003	September 2026 Draft	£89,589	7	£25,795
Woodhouse JBB-2026-004	Valuation 10 - Aug 26 (DRAFT) Draft	£310,710	2	£13,271
Albany Mews JBB-2026-006	July 2026 Preapproved	£451,129	6	£35,976
Coombe Lane JBB-2026-005	No claim raised yet	£0	—	—

Variations with no work order or invoice behind them

Every claimed variation over £1,000, keyword-matched against work-order titles/suppliers and Xero invoice descriptions/contacts on the same project. Listed only where **nothing** matches. 15 variations · £74,406 claimed.

PROJECT	REF	VARIATION	CODE	VALUE	COM
By France	V23	Chandelier ELE-STD as a whole: £100,492 claimed, £76,370 invoiced — all Anything Electrical against their £97,810 base work order. Nothing on the code relates to a chandelier.	ELE - STD	£29,533	
By France	V52	Mineral insulation to loft space	INT - PLS	£8,393	
By France	V10	Plumber - Stub stack, soil vent pipework & wastes connections omits	MEC - PLM, SUB - GWK	£5,116	
By France	V37	JewelBB - Remove & Reinstate Block & Beam	MASON - BRK, MEC - PLM, SUP - SAN	£4,245	
By France	V58	Manifold - Carers	MEC - PLM	£3,907	
By France	V44	Radiators with TRVs	MEC - PLM	£2,435	
By France	V72	Coffer Details and Insulation ZZ bedroom - Works Completed	INT - PLS	£2,285	
By France	V69	Tile Supply - REVISED WITH V42 OMIT	SUP - TIL	£1,548	
Abbot Road	V28	Emergency Works	CARP - 1FX	£1,603	
Ravenswood Ave	V1	Excavation, shuttering & concrete shed base Coded PRELIMS-LAB / EXTW-SHD — check labour weeks and concrete invoices (coded PRELIMS-LAB).	EXTW - SHD, PRELIMS - LAB	£4,475	
Albany Mews	V16	GF Lounge alterations & fire lining	FIRE - PSV	£7,126	
Albany Mews	V35	Balcony & sliding door remedial works	WDR - ALU	£4,290	
Albany Mews	V17	Continuous Timber Mopstick - Existing Staircase	STAIR - TIM	£2,250	
Albany Mews	V12	Boiler adaptation works & radiators	MEC - BLR	£2,030	
Albany Mews	V19	Electrical uplifts - sockets & external camera	ELE - STD	£1,130	

Keyword matching is deliberately loose, so a variation listed here has no work order or invoice on the project sharing a word with its title — the strongest signal the portal can give without costs being tagged to a variation. The cost-code view below is the check for the rest.

By cost code

- No invoice at all against the code
- Invoices under 25% of the £ claimed

By France JBB-2026-001

Claim: August 2026 (Draft) · £1,716,726 claimed to date · 500 allocated Xero lines · Ledger window 2025-05-27 → today — capped at 500 lines, older invoices not visible

FLAGGED 2 cost codes · £24,829 claimed with no matching cost

●	FLR-LVT	£26,853 claimed	£4,634 in Xero	£22,219 gap
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	Karndean flooring (50/m supply)	£27,170	100%	£27,170
Contract	Underlay & carpet (30/m supply)	£12,896	100%	£12,896

●	WIN-BLD	£2,610 claimed	nothing in Xero	£2,610 gap
WHERE	LINE	VALUE	COMPLETE	CLAIMED
V30	(no description)	£5,220	50%	£2,610

EXPLAINED 6 — gap has a known reason

● SUB-GWK		£204,311 claimed	£960 in Xero	£203,351 gap	
Groundworks 2024-25 — WO-0012 BVMH £231k / WO-0015/16; invoices predate the ledger window					
WHERE	LINE		VALUE	COMPLETE	CLAIMED
Contract	Trial pits		£750	100%	£750
Contract	Excavate to reduce levels & remove spoil : to new areas		£10,080	100%	£10,080
Contract	Excavate pad foundations & remove spoil		£3,720	100%	£3,720
Contract	Excavate foundations 450 x 1000 mm & remove spoil		£6,090	100%	£6,090
Contract	Excavate foundations 600 x 1000 mm & remove spoil		£13,050	100%	£13,050
Contract	Excavate & lay new underground drainage runs		£3,750	100%	£3,750
Contract	New manhole		£4,350	100%	£4,350
Contract	Excavate & lay new underground drainage runs		£3,480	100%	£3,480
Contract	New soakaway		£2,300	100%	£2,300
Contract	Make connection into existing runs		£500	100%	£500
Contract	Ground gas collection & ventilated systems - Provisional sum		£2,500	100%	£2,500
Contract	Concrete in strip & pad foundations		£23,095	100%	£23,095
Contract	150 mm hardcore blinded with sand		£1,296	100%	£1,296
Contract	150 mm bed of concrete to existing house & garage		£10,260	100%	£10,260
Contract	A252 mesh to concrete		£1,008	100%	£1,008
Contract	100 mm concrete oversite		£10,304	100%	£10,304
Contract	150 mm beam & block flooring		£41,216	100%	£41,216
PC sum	Below ground drainage CCTV and remedial works		£5,500	100%	£5,500
V10	(no description)		£10,010	100%	£10,010
V13	(no description)		£6,396	100%	£6,396
V14	(no description)		£42,936	100%	£42,936
V17	(no description)		£1,720	100%	£1,720

● STR-STL £157,970 claimed £21,686 in Xero £136,284 gap				
Steel 2025 — WO-0013 The Steel Team £69k; invoices predate the ledger window				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	Structural steel beams & columns associated work	£132,300	100%	£132,300
Contract	D49 mesh wrapped around ground beam	£375	100%	£375
Contract	Cut out & cast concrete padstones	£3,610	100%	£3,610
Contract	Base plates & hold down brackets	£1,320	100%	£1,320
Contract	Fireline protection to steel beams	£3,500	100%	£3,500
V11	(no description)	£4,125	100%	£4,125
V22	(no description)	£7,600	100%	£7,600
V29	(no description)	£330	100%	£330
V33	(no description)	£1,870	100%	£1,870
V60	(no description)	£2,940	100%	£2,940

● ENABLE-DEM		£45,023 claimed	nothing in Xero		£45,023 gap
Demolition 2024 — WO-0003/10/11 Strip & Clear / JW Plant; predates the ledger window					
WHERE	LINE		VALUE	COMPLETE	CLAIMED
Contract	Isolate electrical installation in connection with demolitions & strip out as required		£600	100%	£600
Contract	Ditto plumbing & heating installation		£750	100%	£750
Contract	Remove flooring, tiles, skirtings, picture rail, cove, fittings etc.		£500	100%	£500
Contract	Remove kitchen & utility units, worktops & appliances		£240	100%	£240
Contract	Remove sanitary items from WCs & bathrooms		£520	100%	£520
Contract	Remove internal doors & frames		£360	100%	£360
Contract	Demolish internal single skin walls		£4,032	100%	£4,032
Contract	Remove existing plasterboard ceiling - throughout		£3,120	100%	£3,120
Contract	Remove staircase		£324	100%	£324
Contract	Remove external doors & windows		£520	100%	£520
Contract	Temporary propping & needling		£3,500	100%	£3,500
Contract	Demolish external walls		£14,720	100%	£14,720
Contract	Demolish chimney breasts & stack		£2,800	100%	£2,800
Contract	Remove existing floor build up throughout GF		£2,200	100%	£2,200
Contract	Remove all roof construction & covering		£5,852	100%	£5,852
Contract	Grub out redundnant drainage		£450	100%	£450
Contract	Demolish bomb shelter & remove trees		£1,000	100%	£1,000
Contract	Remove existing paving, shrubs, etc to areas of new work		£2,400	100%	£2,400
V04	(no description)		£1,135	100%	£1,135

● UTIL-STD		£32,297 claimed	nothing in Xero		£32,297 gap
Utilities 2024 — WO-0001/02/05/06/08 UKPN / SGN / Thames Water; predates the ledger window					
WHERE	LINE		VALUE	COMPLETE	CLAIMED
Contract	All associated work - Provisional sum		£4,500	100%	£4,500
V03	(no description)		£27,797	100%	£27,797

● EXTW-PAV £14,960 claimed £2,177 in Xero £12,783 gap Cost sits on a sibling EXTW-* code: the EXTW family has £59,210 claimed and £63,077 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	Tarmac to front drive	£18,700	80%	£14,960

● SUP-TIL £8,766 claimed £1,004 in Xero £7,762 gap Cost sits on a sibling SUP-* code: the SUP family has £93,859 claimed and £51,286 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
V42	(no description)	£14,435	50%	£7,218
V69	(no description)	£1,548	100%	£1,548

Abbot Road JBB-2026-002

Claim: September 2026 (Preapproved) · £258,754 claimed to date · 224 allocated Xero lines · Ledger window 2025-06-04 → today

FLAGGED 3 cost codes · £3,263 claimed with no matching cost

● MEC-PLM		£1,548 claimed	£48 in Xero	£1,500 gap	
WHERE	LINE		VALUE	COMPLETE	CLAIMED
Contract	Upper level: Allow for your plumber to connect their system it to the existing water supply. (JBB have not allowed for the supply & install of thermostat or manifold)		£1,000	100%	£1,000
Contract	All proposed plumbing connections to 1no radiators.		£550	50%	£275
V09	(no description)		£546	50%	£273

● DEC-STD		£1,440 claimed	£27 in Xero	£1,413 gap	
WHERE	LINE		VALUE	COMPLETE	CLAIMED
V04	Sanding - 4 man days to sand @£360 pd Totalling £1,440		£1,440	100%	£1,440

● MEC-PLS		£350 claimed	nothing in Xero	£350 gap	
WHERE	LINE		VALUE	COMPLETE	CLAIMED
V04	Leak investigation due to mould damp signs in utility and kitchen/diner ceilings		£350	100%	£350

EXPLAINED 10 — gap has a known reason

STR-GRL

£46,340 claimed

nothing in Xero

£46,340 gap

IQ Glass £40,949 is coded WDR-TIM, linked to WO-0006

WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	1100 mm clear glass balustrade	£5,000	100%	£5,000
Contract	1100 mm opaque glass balustrade	£3,290	100%	£3,290
Contract	IG Glass - Q55861 - CSA005 - 12.09.25	£47,090	100%	£47,090

● SUB-PIL £31,860 claimed nothing in Xero £31,860 gap Capital Piling £27,448 is coded SUB-GWK, linked to WO-0005				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	Standing Charge - 23 June	£500	100%	£500
Contract	Standing Charge - 30th June	£500	100%	£500
Contract	Standing Charge - 7th July	£500	100%	£500
Contract	Standing Charge - 14th July	£500	100%	£500
Contract	Standing Charge - 21st July	£500	100%	£500
Contract	Standing Charge - 28th July	£500	100%	£500
Contract	Standing Charge - 4th August	£500	100%	£500
Contract	Standing Charge - 11th August	£500	100%	£500
Contract	Standing Charge - 18th August	£500	100%	£500
Contract	Standing Charge - 25th August	£500	100%	£500
Contract	Standing Charge - 1st Sept	£500	100%	£500
Contract	Standing Charge - 8th Sept	£500	100%	£500
Contract	Standing Charge - 15th Sept	£500	100%	£500
Contract	Standing Charge - 22nd Sept	£500	100%	£500
Contract	Standing Charge - 29th Sept	£500	100%	£500
Contract	Capital Piling - SFA Open Bore Piles - REV3	£9,355	100%	£9,355
Contract	Capital Piling - RC Ground Beam - REV3	£15,005	100%	£15,005

● HAND-MSC £13,662 claimed nothing in Xero £13,662 gap OH&P / contingency — no cost expected				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
PC sum	Overheads & Profits	£13,662	100%	£13,662

● ROOF-TLN £3,420 claimed nothing in Xero £3,420 gap Cost sits on a sibling ROOF-* code: the ROOF family has £10,971 claimed and £5,938 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
V8	Section 2 - Roof	£1,980	100%	£1,980
V8	Section 5 - Tile Slippage	£1,440	100%	£1,440

R00F -FLT £2,233 claimed £63 in Xero £2,170 gap Cost sits on a sibling ROOF-* code: the ROOF family has £10,971 claimed and £5,938 invoiced — a coding difference, not a missing cost <table><tr><th>WHERE</th><th>LINE</th><th>VALUE</th><th>COMPLETE</th><th>CLAIMED</th></tr><tr><td>V8</td><td>Section 1 - Roof</td><td>£1,969</td><td>100%</td><td>£1,969</td></tr><tr><td>V8</td><td>Section 3 - Plywood Substrate</td><td>£264</td><td>100%</td><td>£264</td></tr></table>					WHERE	LINE	VALUE	COMPLETE	CLAIMED	V8	Section 1 - Roof	£1,969	100%	£1,969	V8	Section 3 - Plywood Substrate	£264	100%	£264																									
WHERE	LINE	VALUE	COMPLETE	CLAIMED																																								
V8	Section 1 - Roof	£1,969	100%	£1,969																																								
V8	Section 3 - Plywood Substrate	£264	100%	£264																																								
Omit 's £1,996 claimed nothing in Xero £1,996 gap Omits — no cost expected <table><tr><th>WHERE</th><th>LINE</th><th>VALUE</th><th>COMPLETE</th><th>CLAIMED</th></tr><tr><td>Contract</td><td>75 mm sand / cement screed</td><td>£480</td><td>100%</td><td>£480</td></tr><tr><td>Contract</td><td>Replace with - Proposed 70mm Kingspan K103 insulation fixed between existing joists.</td><td>£186</td><td>100%</td><td>£186</td></tr><tr><td>Contract</td><td>0.3 Polythene Vapour Control Layer</td><td>£100</td><td>100%</td><td>£100</td></tr><tr><td>Contract</td><td>18mm plywood flooring</td><td>£108</td><td>100%</td><td>£108</td></tr><tr><td>Contract</td><td>Western Red Cedar board cladding</td><td>£5,832</td><td>100%</td><td>£5,832</td></tr><tr><td>Contract</td><td>Install of Catnic Lintel to new opening with in sitting room / balcony area. Making good of all associated surrounding work inc brickwork.</td><td>£1,000</td><td>100%</td><td>£1,000</td></tr><tr><td>Contract</td><td>1100 mm toughened glass balustrade to steps</td><td>£750</td><td>100%</td><td>£750</td></tr></table>					WHERE	LINE	VALUE	COMPLETE	CLAIMED	Contract	75 mm sand / cement screed	£480	100%	£480	Contract	Replace with - Proposed 70mm Kingspan K103 insulation fixed between existing joists.	£186	100%	£186	Contract	0.3 Polythene Vapour Control Layer	£100	100%	£100	Contract	18mm plywood flooring	£108	100%	£108	Contract	Western Red Cedar board cladding	£5,832	100%	£5,832	Contract	Install of Catnic Lintel to new opening with in sitting room / balcony area. Making good of all associated surrounding work inc brickwork.	£1,000	100%	£1,000	Contract	1100 mm toughened glass balustrade to steps	£750	100%	£750
WHERE	LINE	VALUE	COMPLETE	CLAIMED																																								
Contract	75 mm sand / cement screed	£480	100%	£480																																								
Contract	Replace with - Proposed 70mm Kingspan K103 insulation fixed between existing joists.	£186	100%	£186																																								
Contract	0.3 Polythene Vapour Control Layer	£100	100%	£100																																								
Contract	18mm plywood flooring	£108	100%	£108																																								
Contract	Western Red Cedar board cladding	£5,832	100%	£5,832																																								
Contract	Install of Catnic Lintel to new opening with in sitting room / balcony area. Making good of all associated surrounding work inc brickwork.	£1,000	100%	£1,000																																								
Contract	1100 mm toughened glass balustrade to steps	£750	100%	£750																																								
PRELIMS -SMG £1,875 claimed nothing in Xero £1,875 gap Labour code — paid through the labour module, not the Xero ledger <table><tr><th>WHERE</th><th>LINE</th><th>VALUE</th><th>COMPLETE</th><th>CLAIMED</th></tr><tr><td>V30</td><td>EOT Prelims</td><td>£7,500</td><td>25%</td><td>£1,875</td></tr></table>					WHERE	LINE	VALUE	COMPLETE	CLAIMED	V30	EOT Prelims	£7,500	25%	£1,875																														
WHERE	LINE	VALUE	COMPLETE	CLAIMED																																								
V30	EOT Prelims	£7,500	25%	£1,875																																								

● CARP - 2FX £1,308 claimed nothing in Xero £1,308 gap Cost sits on a sibling CARP-* code: the CARP family has £3,291 claimed and £2,995 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	Kingspan Nilvent Breathable membrane	£300	100%	£300
Contract	50mm x 38mm treated timber vertical battens @ 400mm centres	£462	50%	£231
Contract	Breatherable membrane	£192	100%	£192
Contract	Timber battens (cross battened)	£504	50%	£252
Contract	Breatherable membrane	£96	100%	£96
Contract	Timber battens (cross battened)	£252	50%	£126
Contract	Breatherable membrane	£48	100%	£48
Contract	Timber battens (cross battened)	£126	50%	£63

● PRELIMS - HS0 £312 claimed nothing in Xero £312 gap Cost sits on a sibling PRELIMS-* code: the PRELIMS family has £93,410 claimed and £70,925 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
V30	EOT Prelims	£1,250	25%	£312

● ROOF - GRU £80 claimed nothing in Xero £80 gap Cost sits on a sibling ROOF-* code: the ROOF family has £10,971 claimed and £5,938 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	Remove existing rainwater gutter	£80	100%	£80

Ravenswood Ave JBB-2026-003

Claim: September 2026 (Draft) · £89,589 claimed to date · 52 allocated Xero lines · Ledger window None → today

FLAGGED 7 cost codes · £25,795 claimed with no matching cost

● ELE-STD		£14,120 claimed	nothing in Xero		£14,120 gap
WHERE	LINE		VALUE	COMPLETE	CLAIMED
Contract	Temporary plumbing & electrics		£1,500	100%	£1,500
Contract	Plant, lighting & machinery		£990	50%	£495
Contract	New consumer unit		£1,150	50%	£575
Contract	Double socket outlet		£5,750	50%	£2,875
Contract	Single sockets		£805	50%	£402
Contract	Telephone point		£110	50%	£55
Contract	Fused spurs		£550	50%	£275
Contract	Shavers socket		£220	50%	£110
Contract	Cat 6		£98	50%	£49
Contract	External sockets		£270	50%	£135
Contract	Pendant lights		£1,045	50%	£522
Contract	Recessed lights		£7,540	50%	£3,770
Contract	LED strip lights		£2,800	50%	£1,400
Contract	Niche lights		£210	50%	£105
Contract	Wall lights		£980	50%	£490
Contract	Light switch		£702	50%	£351
Contract	Extractor fans		£825	50%	£412
Contract	Smoke / heat detector		£465	50%	£232
Contract	CO2 detector		£180	50%	£90
Contract	Double socket outlet		£375	50%	£188
Contract	Light fittings		£120	50%	£60
Contract	Light switches		£54	50%	£27

● CARP-1FX		£5,448 claimed	£1,332 in Xero		£4,116 gap
WHERE	LINE		VALUE	COMPLETE	CLAIMED
Contract	50 x 100 mm timber stud wall		£2,240	100%	£2,240
Contract	18 mm plywood		£3,008	100%	£3,008
Contract	Repair damaged joists		£200	100%	£200

CARP - DOR £3,000 claimed nothing in Xero £3,000 gap Cost sits on a sibling CARP-* code: the CARP family has £10,851 claimed and £8,043 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	Internal door lining & panel door	£3,555	38%	£1,350
Contract	Internal door lining & glazed door	£2,200	55%	£1,200
Contract	Internal door lining & double door	£850	53%	£450

INT - PLS £1,080 claimed nothing in Xero £1,080 gap Cost sits on a sibling INT-* code: the INT family has £3,582 claimed and £8,996 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	200 mm Kingspan insulation to new extension roof	£1,080	100%	£1,080

CARP - JNR £300 claimed nothing in Xero £300 gap Cost sits on a sibling CARP-* code: the CARP family has £10,851 claimed and £8,043 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	Internal joinery light	£300	100%	£300

Albany Mews JBB-2026-006

Claim: July 2026 (Preapproved) · £451,129 claimed to date · 342 allocated Xero lines · Ledger window 2025-05-27 → today

FLAGGED 6 cost codes · £35,976 claimed with no matching cost

● UTIL - STD		£9,099 claimed	nothing in Xero		£9,099 gap
WHERE	LINE		VALUE	COMPLETE	CLAIMED
PC sum	Moving existing meter		£1,600	100%	£1,600
V40	(no description)		£13,535	57%	£7,659

● STAIR - TIM		£7,790 claimed	nothing in Xero		£7,790 gap
WHERE	LINE		VALUE	COMPLETE	CLAIMED
V17	(no description)		£2,250	100%	£2,250
V25	(no description)		£5,540	100%	£5,540

● STR - STL		£9,060 claimed	£1,495 in Xero	£7,565 gap	
WHERE	LINE		VALUE	COMPLETE	CLAIMED
Contract	Structural steels & associated work - Provisional sum		£5,000	100%	£5,000
V13	(no description)		£4,865	100%	£4,865

● FIRE - PSV		£7,126 claimed	nothing in Xero		£7,126 gap
WHERE	LINE		VALUE	COMPLETE	CLAIMED
V16	(no description)		£7,126	100%	£7,126

● WPF - DMP		£2,896 claimed	nothing in Xero		£2,896 gap
WHERE	LINE		VALUE	COMPLETE	CLAIMED
Contract	Cavity walls below dpc in two skins of engineering brickwork & lean mix cavity fill		£1,904	100%	£1,904
Contract	Damp proof course		£384	100%	£384
Contract	Damp proof membranes 1200 g		£608	100%	£608

● UTIL - TRN		£1,500 claimed	nothing in Xero		£1,500 gap
WHERE	LINE		VALUE	COMPLETE	CLAIMED
Contract	All associated work - Provisional sum		£1,500	100%	£1,500

EXPLAINED 29 — gap has a known reason

● PRELIMS-SMG £47,755 claimed £10,890 in Xero £36,865 gap				
Labour code — paid through the labour module, not the Xero ledger				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	Site Supervision	£37,500	100%	£37,500
V06	(no description)	£5,860	100%	£5,860
V14	(no description)	£4,395	100%	£4,395

● WDR-SPG £12,305 claimed nothing in Xero £12,305 gap				
Cost sits on a sibling WDR-* code: the WDR family has £39,070 claimed and £25,147 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	650 x 1050 mm upvc window - W01	£725	100%	£725
Contract	Reglazed with obscure glazing	£1,100	100%	£1,100
V15	(no description)	£2,680	100%	£2,680
V18	(no description)	£4,500	100%	£4,500
V28	(no description)	£3,300	100%	£3,300

● SUB-CON £11,302 claimed nothing in Xero £11,302 gap				
Cost sits on a sibling SUB-* code: the SUB family has £20,092 claimed and £42,318 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	Concrete in strip & pad foundations	£1,800	100%	£1,800
Contract	150 mm hardcore blinded with sand	£1,596	100%	£1,596
Contract	150 mm bed of concrete	£1,770	100%	£1,770
Contract	Precast concrete lintels over internal openings	£460	100%	£460
Contract	Breathable membrane, battens & concrete tiles	£4,576	100%	£4,576
Contract	Hardcore sub base to new patio area	£1,100	100%	£1,100

● ROOF - FLT £6,385 claimed nothing in Xero £6,385 gap Cost sits on a sibling ROOF-* code: the ROOF family has £12,745 claimed and £9,161 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	50 x 150 mm timber roof joists & plywood (to flat roof)	£625	100%	£625
Contract	150 mm Celotex insulation to flat roof deck	£576	100%	£576
Contract	Plywood deck	£504	100%	£504
Contract	Sarnifli single ply membrane	£1,980	100%	£1,980
Contract	750 x 750 mm flat roof lights	£2,700	100%	£2,700

● EXTW - PAV £5,520 claimed nothing in Xero £5,520 gap Cost sits on a sibling EXTW-* code: the EXTW family has £11,020 claimed and £4,957 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	Aco threshold drain	£1,740	100%	£1,740
PC sum	Supply for paving slab Type TBC	£4,400	100%	£4,400

● HAND - SPE £5,500 claimed nothing in Xero £5,500 gap Cost sits on a sibling HAND-* code: the HAND family has £7,000 claimed and £8,206 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
PC sum	Structural Engineers details	£5,500	100%	£5,500

● INT - RDR £5,160 claimed nothing in Xero £5,160 gap Cost sits on a sibling INT-* code: the INT family has £18,988 claimed and £15,182 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	3 mm skim to ceilings	£1,080	100%	£1,080
Contract	Make good existing areas as required	£1,000	100%	£1,000
Contract	3 mm skim to new walls	£3,080	100%	£3,080

● CARP - CUT £5,096 claimed nothing in Xero £5,096 gap Cost sits on a sibling CARP-* code: the CARP family has £17,062 claimed and £6,292 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	50 x 150 mm timber roof rafters (to new pitched roof)	£5,096	100%	£5,096

● SUP - DOR £4,635 claimed nothing in Xero £4,635 gap Cost sits on a sibling SUP-* code: the SUP family has £84,108 claimed and £49,585 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	910 mm Internal door lining & single door (£200 supply)	£1,050	100%	£1,050
Contract	1030 mm Internal door lining & single door (£250 supply)	£3,030	100%	£3,030
Contract	1350 mm Internal door lining & double door (£300 supply)	£555	100%	£555

● ELE - ALM £4,300 claimed nothing in Xero £4,300 gap Cost sits on a sibling ELE-* code: the ELE family has £24,406 claimed and £22,540 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
PC sum	Intruder Alarm	£4,300	100%	£4,300

● PRELIMS - WEL £3,750 claimed £704 in Xero £3,046 gap Cost sits on a sibling PRELIMS-* code: the PRELIMS family has £65,105 claimed and £49,973 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	Health, safety & welfare	£3,750	100%	£3,750

● SUP-APP £2,820 claimed nothing in Xero £2,820 gap Cost sits on a sibling SUP-* code: the SUP family has £84,108 claimed and £49,585 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	Fix only - WC to ground floor WC	£340	100%	£340
Contract	Fix only - Wash hand basin to ground floor WC	£320	100%	£320
Contract	Fix only - Sanitry items to wetroom	£1,500	100%	£1,500
Contract	Fix only - WC to second floor	£340	100%	£340
Contract	Fix only - Wash hand basin to second floor	£320	100%	£320

● FLR-SCR £2,584 claimed nothing in Xero £2,584 gap Cost sits on a sibling FLR-* code: the FLR family has £14,344 claimed and £17,447 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	75 mm sand / cement floor screed	£2,584	100%	£2,584

● SUP-IRO £2,500 claimed nothing in Xero £2,500 gap Cost sits on a sibling SUP-* code: the SUP family has £84,108 claimed and £49,585 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	Fix only - Door ironmongery	£1,400	100%	£1,400
PC sum	Internal Door ironmongery (£125 per door)	£1,100	100%	£1,100

● EXTW-FEN £2,300 claimed nothing in Xero £2,300 gap Cost sits on a sibling EXTW-* code: the EXTW family has £11,020 claimed and £4,957 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
V27	(no description)	£2,300	100%	£2,300

● SUB-DRN £1,650 claimed nothing in Xero £1,650 gap Cost sits on a sibling SUB-* code: the SUB family has £20,092 claimed and £42,318 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	New soakaway	£1,150	100%	£1,150
Contract	Make connection into existing runs	£500	100%	£500

● MEC-VNT £1,625 claimed nothing in Xero £1,625 gap Cost sits on a sibling MEC-* code: the MEC family has £40,858 claimed and £37,138 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	Extract fan	£1,625	100%	£1,625

● ROOF-FSU £1,564 claimed nothing in Xero £1,564 gap Cost sits on a sibling ROOF-* code: the ROOF family has £12,745 claimed and £9,161 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	Fascia / soffit to new areas	£1,564	100%	£1,564

● INT-INF £1,428 claimed nothing in Xero £1,428 gap Cost sits on a sibling INT-* code: the INT family has £18,988 claimed and £15,182 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	100 mm Celotex insulation to new floor slab	£1,428	100%	£1,428

● ENABLE-ST5 £1,000 claimed nothing in Xero £1,000 gap Cost sits on a sibling ENABLE-* code: the ENABLE family has £18,385 claimed and £18,125 invoiced — a coding difference, not a missing cost				
WHERE	LINE	VALUE	COMPLETE	CLAIMED
Contract	Temporary propping & needling	£1,000	100%	£1,000

